

**Activities in Buildings E and G and the outdoor area
(for activities in Building A, please see the previous document)**

Week 14, 30 March–3 April

Building E

30 March: education commences in Building E, Tower 3

Continuing activities in the other towers of Building E: demolition, plastering, painting and work on the installations. Materials will be brought in and removed by crane.

Building G

UvA: FS will dismantle all components to be retained (no later than 3 April). Furnishings will be placed in temporary storage.

Begin inventory Type B asbestos.

Begin stripping parts of the building (e.g. drop ceilings and floor coverings)

Outdoor area

Activities involving the sewer system, water pipes and cables on the part of the Nieuwe Prinsengracht in front of Building G. Cables and pipes will be installed. Soil will be removed, and preparatory activities for the new pavement will be performed.

Week 15, 6–10 April

Building E

Towers E2 and E1, continuing activities; demolition, plastering, painting and work on the installations.

Relocations

7/8 April: FEB faculty office will be relocated internally in Building E

10 April: CEG will be relocated internally in Building E

Outdoor area

Activities involving the sewer system, water pipes and cables on the part of the Nieuwe Prinsengracht in front of Building G. Cables and pipes will be installed. Soil will be removed, and preparatory activities for the new pavement will be performed

Activities on the waste recycling centre behind Buildings B/C/D

Week 16, 13–17 April

Building G

Continue stripping parts of Building G

Contractors will dismantle all components to be retained and disconnect power to Building G. Start removing any asbestos-containing sources (possibly closing off zones in the building).

Building E

Towers E2 and E1, continuing activities; demolition, plastering, painting and work on the

installations.

Relocations

16/17 April: ESC will be relocated from JK to E3

Outdoor area

Activities involving the sewer system, water pipes and cables on the part of the Nieuwe Prinsengracht in front of Building G. Cables and pipes will be installed. Soil will be removed, and preparatory activities for the new pavement will be performed.

In this week, activities may also be started on **the bridge over the Nieuwe Achtergracht**. Temporary facilities are currently installed on the bridge. These facilities must be removed; otherwise, Arcadis will not be able to perform the activities on the Green Nose (at the head of the Nieuwe Prinsengracht, where the geese roost). It will therefore be necessary to close off this bridge.

We will notify students, staff and residents separately about this matter.

Activities on the waste recycling centre behind Buildings B/C/D

Week 17, 18, 19 and 20 April–8 May

Completely strip Building G (with exception of activities requiring coordination with the architectural contractor).

Beginning in Week 20, 11 May

Relocations

Relocation of the Student Service Desk back office to the 9th, 10th and 11th floors

Building G

Remaining demolition activities in Building G.