

## **Schedule of activities in Building A through Week 20 of 2015.**

*Note: Weather conditions or other emergencies may require adjustments to the schedule.*

---

### **Week 10, 2–6 March 2015**

#### **Entire Building A**

Removing remaining plaster on various floors through Week 11 (expectation: **brief periods of inconvenience**)

#### **On the side of the residences/Next to Building BCD**

Removing façades on the ground floor and first floor next to the walkway between the Van Tienhoven building and Building A through Week 10 (expectation: **inconvenience**, particularly for residents of VVE)

Cleaning floors in the basement through third floors with sweeper through Week 12 (expectation: no inconvenience)

Installing steel plates on the roof of the large hall (expectation: **possible inconvenience**)

Installing steel gutters around large hall (expectation: **possible inconvenience**)

Pouring the third part of the concrete floor on the first floor, after the crane has been removed (expectation: no inconvenience)

Erecting the steel construction of the new entryway on the canal side (expectation: no inconvenience)

#### **Façades**

Creating connections for all façades on the roof through Week 12 (expectation: no inconvenience)

#### **Note:**

Removing the steel construction where the crane tower had been (expectation: **inconvenience**)

### **Week 11, 9–13 March 2015**

#### **Façades**

Creating connections for all façades on the roof through Week 12 (expectation: no inconvenience)

#### **Façades in the podium/low construction**

Installing the eastern façade of the large hall through Week 16 (expectation: no inconvenience)

## **Expected completion of steel work**

### **Week 12, 16–20 March 2015**

#### **Façades**

Creating connections for all façades on the roof through Week 12 (expectation: no inconvenience)

#### **Façades in the podium/low construction**

Installing the eastern façade of the large hall through Week 16 (expectation: no inconvenience)

Installing the plating on the gutters on the eastern and western sides of the large hall through Week 18 (expectation: no inconvenience)

## **Expected completion of construction work**

### **Expected completion of the façades of the tower/high construction**

### **Week 13, 23–27 March 2015**

#### **Façades in the podium/low construction**

Installing the façades on the southern side (side of the Van Tienhoven building/residents) – 16 (expectation: no inconvenience)

Installing the eastern façade of the large hall through Week 16 (expectation: no inconvenience)

Installing the northern façades of the large hall through Week 16 (expectation: no inconvenience)

Installing the plating on the gutters on the eastern and western sides of the large hall through Week 18 (expectation: no inconvenience)

Installing the plating on the northern side, next to the entrance of the large hall through Week 19 (expectation: no inconvenience)

#### **Roofs**

Installing temporary covering on the podium, the lecture halls, the passageway and the gutters–Week 20 (expectation: no inconvenience)–Week 20

### **Week 14, 30 March–3 April**

#### **Façades in the podium/low construction**

Installing the façades on the southern side (side of the Van Tienhoven/residents)–16 (expectation: no inconvenience)

Installing the eastern façade of the large hall through Week 16 (expectation: no inconvenience)

Installing the northern façades of the large hall through Week 16 (expectation: no inconvenience)

Installing the plating on the gutters on the eastern and western sides of the large hall through Week 18 (expectation: no inconvenience)

Installing the plating on the northern side, next to the entrance of the large hall through Week 19 (expectation: no inconvenience)

### **Roofs**

Installing temporary covering on the podium, the lecture halls, the passageway and the gutters–Week 20 (expectation: no inconvenience)–Week 20

### **Week 15, 6–10 April 2015**

#### **Façades in the podium/low construction**

Installing the façades on the southern side (side of the Van Tienhoven/residents)–16 (expectation: no inconvenience)

Installing the façade on the southern side of the large hall through Week 19 (expectation: no inconvenience)

Installing the eastern façade of the large hall through Week 16 (expectation: no inconvenience)

Installing the northern façades of the large hall through Week 16 (expectation: no inconvenience)

Installing the plating on the gutters on the eastern and western sides of the large hall through Week 18 (expectation: no inconvenience)

Installing the plating on the gutters on the eastern and western sides of the large hall through Week 18 (expectation: no inconvenience)

Installing the plating on the northern side, next to the entrance of the large hall through Week 19 (expectation: no inconvenience)

### **Roofs**

Installing temporary covering on the podium, the lecture halls, the passageway and the gutters–Week 20 (expectation: no inconvenience)–Week 20

### **Week 16, 13–17 April 2015**

#### **Façades in the podium/low construction**

Installing the façades on the southern side (side of the Van Tienhoven/residents)–16 (expectation: no inconvenience)

Installing the façade on the southern side of the large hall through Week 19 (expectation: no inconvenience)

Installing the eastern façade of the large hall through Week 16 (expectation: no inconvenience)

Installing the northern façades of the large hall through Week 16 (expectation: no inconvenience)

Installing the plating on the gutters on the eastern and western sides of the large hall through Week 18 (expectation: no inconvenience)

Installing the plating on the northern side, next to the entrance of the large hall through Week 19 (expectation: no inconvenience)

### **Roofs**

Installing temporary covering on the podium, the lecture halls, the passageway and the gutters–Week 20 (expectation: no inconvenience)–Week 20

## **Week 17, 20–24 April 2015**

### **Façades in the podium/low construction**

Installing the façade on the southern side of the large hall through Week 19 (expectation: no inconvenience)

Installing the northern façades of the large hall through Week 16 (expectation: no inconvenience)

Installing the plating on the gutters on the eastern and western sides of the large hall through Week 18 (expectation: no inconvenience)

Installing the plating on the northern side, next to the entrance of the large hall through Week 19 (expectation: no inconvenience)

### **Roofs**

Installing temporary covering on the podium, the lecture halls, the passageway and the gutters–Week 20 (expectation: no inconvenience)–Week 20

## **Week 18, 27 April–1 May 2015**

Installing the façade on the southern side of the large hall through Week 19 (expectation: no inconvenience)

Installing the plating on the gutters on the eastern and western sides of the large hall through Week 18 (expectation: no inconvenience)

Installing the plating on the northern side, next to the entrance of the large hall through Week 19 (expectation: no inconvenience)

### **Roofs**

Installing temporary covering on the podium, the lecture halls, the passageway and the

gutters–Week 20 (expectation: no inconvenience)–Week 20

### **Week 19, 4–8 May 2015**

Installing the façade on the southern side of the large hall through Week 19 (expectation: no inconvenience)

Installing the plating on the northern side, next to the entrance of the large hall through Week 19 (expectation: no inconvenience)

### **Roofs**

Installing temporary covering on the podium, the lecture halls, the passageway and the gutters–Week 20 (expectation: no inconvenience)–Week 20

### **Week 20, 11–15 May 2015**

### **Roofs**

Installing temporary covering on the podium, the lecture halls, the passageway and the gutters–Week 20 (expectation: no inconvenience)–Week 20

**All of the façade work is expected to be complete around Week 24. The dismantling of the construction site will be started in Week 22. Barring unforeseen circumstances, the contractor expects this to be complete and to be able to leave in mid-July.**

***NOTE: This list provides the best possible overview of where inconvenience can be expected. It is important to realise, however, that in some cases, although the announced activities themselves may not cause any inconvenience, the locations in which they are being performed may cause problems.***

Information: Carin Bosboom, the Roeterseiland Campus Area Manager 020-525 7704